Sanitized Copy Approved for Release 2011/09/20: CIA-RDP78-03424A001100010027-1 - 3 3 7

Office Memorandum • UNITED STATES GOVERNMENT

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

ro :	The Files			DATE:	24 March 1958		
FROM :	<u> </u>						
SUBJECT:	Contract RD-107, T.	0. 5 and 6 -					
		A visit was m	ade to the Elect	ronic :			
	Laboratories, on 6 March 1958 in connection with the subject task orders. Present for a discussion of the Radio Circuit Development work under Task 5 were:						
	HOZII WIWE TOWN						
	2. Selective Calling System - Breadboard design is completed and the system was demonstrated. The system consists of a 11 digit word consisting of With a single clock pulse frequency the system has a capacity for 1000 calls. Keying is on/off (no tones) for CW compatibility and will work into any receiver with a BFO. The standby current drain is .25 ma. Present work involves packaging the breadboard receiving unit into a Delivery is scheduled for August - on schedule. The contractor's proposal was a laboratory feasibility study which does not include the delivery of necessary hardware for the encoder. Inasmuch as laboratory feasibility appears to have been established by the equipment demonstration, it would appear desirable to package the breadboard encoding equipment (which currently includes pulse generator test equipment) for delivery, in order to conduct laboratory and operational field tests of the selective calling system. Accordingly, the contractor was requested to submit a proposal for the delivery of one prototype. Estimates were 3 months and \$30,000. Work could not commence until August because of personnel assignments. What appears to be excellent design, is the work of						
	3. Temperature have solved the programme of -40°C to	blem of frequ		the te	mperature		

CONFIDENTIAL

J. G. C. C. Lat.

CONFIDENTIAL

These cores, depending on the percentage of impurities added, have either a negative or positive temperature coefficient with a nominal inductance variation of 20% over a frequency range of 3 to 30 mc/s. (Single core). The company had plotted a curve of two cores placed together which indicated a 1% inductance change (.5% frequency change) from -40°C to +40°C.

4. Barium Titanite Tuning Capacitor - The company had to abandon the use of barium titanite as the dielectric for the receiver tuning capacitor. explained that, in addition to mechanical handling problems, it was found that the air gap, although only microns thick, that exists between the barium titanite and a condenser plate served as a second series condenser of low value. Since the smaller of two capacitors in series exercises major control, it was found that the required calibration and resetability accuracy could not be maintained due to variations in the air gap. The barium titanite, which is also prepared in the ceramic laboratory, can be provided with any dielectric constant between 20 and 8000 with lower values showing improved temperature stability. Barium titanite with a dielectric constant of 32 has been selected for the antenna coupling network of the transmitter.

5. All Point Tracking Tuning Condenser - As a substitute for the barium titanite tuning condenser for the receiver, the company has designed an all point tracking condenser. This condenser will have five gangs and will measure 1" x 1" x 3". The first two gangs are for the RF and mixer stages, respectively, and three separate oscillator gangs for 3 band switching. The design importance is the non-conventional shape of the oscillator plates which provide continuous, rather than conventional, 3 point tracking.

Oscillator plates



The dielectric will be a polystyrene film.

6. Liquid Dielectric Capacitor - The company is also testing a newly designed tank capacitor for the transmitter which measures 3/4" D by 3" long. The plates with an air dielectric tune from 3 to 16 mmfd and with the liquid added tune from 10 to 140 mmfd. The dielectric was new and the company had no additional information available.



25X1

CONFIDENTIAL

7. Task Order 6 - The afternoon was devoted to discussions concerning thermocouple development and a review of general progress on both tasks. Present for a discussion of task order 6 included:

25X1

25x1

25X1 25X1

25X1

25X1

25X1 25X1 25X1 25X1

25X1

25X1

25X1

the second repeats for a discussion of case order o included:
0
8. Thermoelectric Generator - The company had completed a 20
couple zinc antimide-constantan generator. This unit
was scheduled for completion 1 February and the company was then to experiment with lead telluride. said this was
experiment with lead telluride. said this was number 2 since the first unit had failed due to using
silicon as the insulator on the cold junction. Generator No. 2
has an epoxy resin as the cold junction insulator and has performed
continuously for about a week. (Mica is used as the insulator at
the hot junction). The generator was said to deliver .9 watts at
.51 volts. The open circuit voltage is 1.2 volts. The delta
temperature was said to be 200°C and the efficiency between 1.5
and 2%. After evacuation of the double bottom a 1/3 atmosphere
of argon gas was injected to reduce the possibility of the zinc antimonide liquifying and shorting any couples.
and morning and profitting any couples.
9. Lead Telluride Generator - Inquiries were made with respect
to switching from constanin to lead telluride as the thermo-negative
junction. The company reported that the telluride had been received
but the lead was yet to be delivered. It was apparent that progress
is very slow in this area.
10 Western the control of the contro
10. Work on the magnesium secondary battery is to be undertaken by the
is reported. and no progress
11. Task 6 Funding - advised that, at their
current expenditure rate of \$1800 weekly, they would be without
funds the first week of May 1958, and further, that they could not
inticipate that the lead telluride generator could be completed
before December 1958. The present task terminates 29 June 1958.
The undersigned suggested that the development of a superior thermo- counter appeared to be in
had any plans for funding the project themselves. Dr.
said he has been trying to get such support. said they had
new \$50,000 contract "limited" materials study.
12. Future Work - When technical discussions were terminated,
requested a conference with senior engineers to review
the present development program, in order to anticipate future work.
concern is the displacement of personnel should any additional tasks not run concurrently.
additional tasks not run concurrently interest, of course,

is the assignment of additional tasks, but nevertheless his point

CONFIDENTIAL

is well taken. Deliverable items under the Radio Circuit Development task include a non-conventional receiver, transmitter, and the receiving end of a selective calling system. The contractor is aware that we will require 1 or 2 months for a laboratory evaluation of the deliverable items and that any decision regarding further development work can only be discussed after such an evaluation.

suggested a state of the art transmitter component development program similar to that undertaken for the receiver to be delivered, and expressed a desire to submit a proposal for a 3 year development to include component and circuit development. The contractor was requested to not submit such a proposal at the present time. The following actions were recommended:

- a. Request a contractual overrun for necessary funds to carry the energy sources development work to the end of the present fiscal year.
- b. Submit a proposal for the development completion of a lead telluride thermoelectric generator.
- generator to the Government as soon as possible.
- d. Submit a proposal for the packaging of the encoder for the selective calling system.

		ገ

CONFIDENTIAL



25X1

25X1

25X1